



Grantsfield Links

Phase 1 – Current phase
Shaft construction to April 2024

Phase 8 – Completed

Phase 2 – Completed

Phase 3 – Completed

Phase 8b – Current phase – expected completion May 2024

Phase 4 – Completed

Phase 4a – Completed

Phase 5 – To start June 2024*

Phase 9 – To start Nov 2024*

Phase 6 – To start Aug 2024*

Phase 7 – To start Oct 2024*

** = All dates are approximate and subject to change depending on work progress and weather*

PLAN
SCALE 1:1000

