
Residents Meeting Brandon Gardens and St. Nicholas Road, Prestwick




Agenda

- Introductions
- Overview of recent and ongoing flooding
- Actions from residents meeting on 12th Mar 2019
- Proposed short term mitigations
- Proposed medium term flood risk reduction measures
- Prestwick Strategic Study (longer term solution)
- Summary

Recent Flooding in Prestwick












Rainfall Return Period Analysis: June - Aug 2019



- >30-250 years
- >250-500 years
- >500-750 years
- >750 years

Actions from Residents Meeting on 12th March 2019

Action	Update
Scottish Water to hold further community session before progressing towards planning on any of the proposals.	This meeting tonight is to provide an update.
Scottish Water will look at additional ideas provided including use of land behind No 19 Brandon Gardens next to the railway and land at Meadowbank Lane.	This has been investigated and details will be shared as part of this presentation.
Scottish Water will develop further the preferred option proposed for Brandon Gardens including visual representations.	Discussed Tonight.
Scottish water will provide a summary of the discussion points raised at the meeting as well as a copy of the slides.	A summary of the residents meeting on 12 th March 2019 and copy of slides was issued by post to all residents in Brandon Gardens and St Nicholas Road.
Scottish Water to contact customers again, with notes of the meeting, and confirm that if customers weren't able to attend and want to meet or discuss with Scottish Water then to contact them.	A summary of the residents meeting on 12th March 2019 and copy of slides was issued by post to all residents in Brandon Gardens and St Nicholas Road. All customers were invited to contact Scottish Water if they had any queries. Scottish Water also met with some residents following individual requests.

Update

Actions from Prestwick Strategic Study Stakeholder Group Meeting on 31st May 2019

Scottish Water to work with Ayrshire Roads Alliance, to investigate speed

tables on streets adjacent to Ayr Road as an option to alleviate flooding.


The land behind Brandon Gardens to be considered as a potential storage option.

Action

Speed Tables have been investigated and findings will be shared as part of this presentation.

Utilising land behind Brandon Gardens has been investigated and findings will be shared as part of this presentation

High level Schematic of Prestwick Network as part of Meadowhead Sewer System



What have we been doing about flooding?

- Developing short term mitigations and medium term flood reduction measures to reduce the impact of both internal and external flooding.
- Prestwick Strategic Study Ongoing
- Surveys undertaken to support Prestwick Strategic Study
- Supporting customers



Short Term Mitigations




Proposed Short Term Mitigations

Non Return Valves (NRVs)






Speed Tables



Temporary Flood Area to rear of 19 Brandon Gardens Drain with non Lower ground alongside railway return valve to to create temporary storage allow temporary area. Use excavated material storage area to to form bunding drain after a storm. Demolish section of wall and regrade garden on No.19 to encourage flow towards land at railway

Timeline for NRVs & temporary flood area

	2019									
Temporary Mitigations	Sep	Oct	Nov	Dec						
Planned Programme										
Install NRVs in Properties where this is identified to provide benefit.										
Complete purchasing land alongside railway to create a temporary flood area (indicative timescale)										
Reprofile land to create temporary flood area										



Speed Tables – 2D Assessment



Speed Tables – 2D Assessment



Construction and Timeline for Speed Tables

	2019									
Speed Tables	Sep	Oct	Nov	Dec						
Planned Programme										
Present proposals for Speed Tables										
Consult with Local Community on Speed Tables through letter										
drop.										
Construct Speed Tables										
Accelerated Programme if Prestwick Strategic Study Stakeholder Group make the decision on behalf of the community										
Present proposals for Speed Tables										
Stakeholder Group Consult with Local Community on Speed										
Tables and give agreement										
Construct Speed Tables										

Medium Term Flood Reduction Measures



Proposed Medium Term Flood Risk Reduction Measures (in addition to speed tables)

New Storage Pipe and Storage Tank in Brandon Gardens



Risks

 Working alongside railway. Potential time implications.

provide additional storage, this could increase the level of protection to 10 Year.

Proposed Medium Term Flood Risk Reduction Measures (in addition to speed tables) **New Storage Pipe in St Nicholas Road Benefits** Rectory NADDITION TO THE HAZARDS NORMALLY ASSOCIATED IN THIS DRAWING.
PLEASING IF HE EDULOWN.

SEE FULL DO ON HAS DRAWING PLEASING IN THE DRAWING IN THE PROPERTY OF T Tenrice strates and forces of the strategy and the strate Instability
Working Randow

Working Randow


Seeers. RIS

Opin date of Windows

recommended.


recomme • Restricted access during construction in or standard St Nichola's Road SITE PLAN

Storage & Speed Tables – 2D Assessment (Brandon Gardens)





Storage & Speed Tables – 2D Assessment (St Nicholas Road)





Timeline for Construction of Storage in Brandon Gardens and St Nicholas Road

)	2020												2021							
Medium Term Flood Risk Reduction	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
Brandon Gardens & St Nicholas Road Storage																					
Develop Design to Construction, including Ground Investigation																					
Construction of Storage at St Nicholas Road and Brandon Gardens																					

Potential Additional Medium Term Flood Risk Measures

- New Surface Water drain in Ayr Road down to Grangemuir Road
- Kerb Drainage Channels along Ayr Road
- Property Level Surface Water Attenuation

Property Level Surface Water Attenuation


Water Butts






Rain Gardens





Envirocheck – Groundwater Flood Risk Map



Prestwick Strategic Study Timelines

(dependent on model findings)

	2019								2020													2021					
Prestwick Flooding	May	Jun	Jul	Aug	Sep	Oct	Nov D	ec Ja	n F	eb N	/lar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May		
Brandon Gardens & St Nicholas Road																											
Further develop options under																											
consideration and inform stakeholders of					\sum_{i}	Z																					
findings.																											
Prestwick Strategic Study																											
Surveys																											
Flow Survey																											
Model Maintenance																											
Re-assess Model Predictions and																											
Hydraulic Review																											
												\sum															
Optioneering – Long List														1									-	-			
Oution covings Object Liet																•	- ^-	7									
Optioneering – Short List									+							4											
Costing of Options																											
Costing of Options									+																		
Identify Preferred Options																											
identify i referred options										\dashv												_^					
Preparation of Design Deliverables																						Σ					

Summary Timeline

		2019									20						2021			
Prestwick Flooding	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
Temporary Mitigations						T	1			1										
Install NRVs																				
Complete land purchase (indicative)																				
Create temporary flood area																				
Speed Tables																				
Consult on Speed Tables																				
Construct Speed Tables																				
Brandon Gardens & St Nicholas Road Storage																				
Develop Design to Construction																				
Construction of Storage																				
Prestwick Strategic Study																				
Surveys																				
Flow Survey																				
Model Maintenance																				
Model Predictions/Hydraulic Review																				
Optioneering – Long List																				
Optioneering – Short List																				
Costing of Options																				
Identify Preferred Options																				
Preparation of Design Deliverables																				

Summary

- Recognise historic and complex issues relating to sewer flooding in Prestwick
- Committed to progressing Prestwick Strategic Drainage Study to identify strategic solutions
- In interim committed to doing what we can to reduce frequency/impact of localised flooding in Brandon Gardens & St Nicholas Road
- Will maintain dialogue with the community as we progress

